

	<u>Original Budget</u>	<u>Adjustments</u>	<u>Current Budget</u>	Expenses to Date	Encumbrances (Commitments)	Remaining <u>Budget</u>
Smith Elementary	\$ 56,274,656.00	_	\$ 56,274,656.00	(\$10,713,600.73)	(\$42,904,540.78)	\$ 2,656,514.49
Mullendore Elementary	55,630,875.00	_	55,630,875.00	(19,883,292.36)	(32,947,066.62)	2,800,516.02
Bob Griggs HS	34,840,000.00	\$2,877,777.00	37,717,777.00	(21,777,867.97)	(15,892,340.91)	47,568.12
Haltom High Renovations & Roof	28,923,858.00	326,990.00	29,250,848.00	(2,136,960.25)	(27,113,887.75)	_
Birdville High School Courtyard	3,781,250.00	450,000.00	4,231,250.00	(1,313,456.05)	(2,671,943.80)	245,850.15
North Ridge Elementary Courtyar	d 983,125.00	_	983,125.00	-	-	983,125.00
Turf and Press Boxes	13,833,526.00	_	13,833,526.00	(10,533,734.92)	(1,895,249.13)	1,404,541.95
Elevator Renovations	553,576.00	_	553,576.00	(206,305.02)	(36,622.24)	310,648.74
Plumbing	2,226,812.00	_	2,226,812.00	(529,430.50)	(48,760.96)	1,648,620.54
HVAC Upgrades	26,561,719.00	_	26,561,719.00	(1,171,292.43)	(8,267,042.83)	17,123,383.74
Fire Alarm Upgrades	2,894,849.00	_	2,894,849.00	-	(85,491.65)	2,809,357.35
Lighting and Electrical	1,841,868.00	_	1,841,868.00	(41,515.00)	(274,474.27)	1,525,878.73
Roofing Replacements	25,111,486.00	_	25,111,486.00	(1,860,203.12)	(2,480,193.53)	20,771,089.35
Painting and Floor Replacements	6,693,316.00		6,693,316.00	<u>(1,116,479.79</u> )	<u>(938,115.95</u> )	4,638,720.26
	\$ <u>260,150,916.00</u>	\$ <u>3,654,757.00</u>	\$ <u>263,805,683.00</u>	(\$ <u>71,284,138.14</u> )	(\$ <u>135,555,730.42</u> )	\$ <u>56,965,814.44</u>

**Note:** The net budget adjustment will be taken from contingency to complete the second story of Griggs High School and Birdville Courtyard per board approval.



- Construction Commencement Date
- Substantial Completion Date

7-01-23 11-15-24






• GMP to Board

01-25-24






Cobstruction Commencement




- Construction Commencement Date 12-15-23
- Substantial Completion Date

12-15-23 07-15-25









<ul> <li>GMP to Board</li> </ul>	02-22-24
<ul> <li>Construction Commencement Date</li> </ul>	04-01-24
<ul> <li>Substantial Completion Date</li> </ul>	08-01-25



- Haltom High School, Birdville High School, Richland High School
  - Turf Fields Complete
  - Press Boxes at Campus Football Fields Complete August 1
  - Baseball and Softball Press Boxes Complete December 31






Project	Budget	Expenses to Date	Remaining <u>Budget</u>
Security Cameras / Door Access	\$ 5,398,274	\$ 5,117,266	\$ 281,008
Network / Infrastructure / AV	12,734,848	8,038,617	4,696,231
Staff and Student Devices			





## All network switch upgrades throughout the district have been <u>100% completed</u>!





## All network switch upgrades throughout the district have been 100% completed!




- Badge reader upgrades have been implemented at **all** campuses and facilities.
- Intercom upgrades (doorbell cameras) are underway and on track to be completed by 7/31.
- Security camera upgrades are complete at all auxiliary buildings and the following campuses:

Haltom HS*	Haltom MS
Richland HS	North Richland MS
Birdville HS*	North Oaks MS
BCTAL	Watauga MS

\* = Roof/construction areas will be completed as part of the construction projects

 Security cameras at Richland MS, Smithfield MS, and North Ridge MS are on track for completion by 7/30.





• New 75 inch "Newline" touch screen displays are being installed in every classroom.

**Secondary**: Displays on mobile stands are currently being installed. Expected completion by mid-



